PHASE 1 - 11/08/14 to 31/08/14 (3 WEEKS)

WORKS TO BE CARRIED OUT:-

Dig out and temporarily reinstate central roundabout disc and splitter islands to Hucknall Road to enable additional running space for traffic during future construction phases

Remove zebra crossing outside of the Co-op on Hucknall Road (south); install temporary pelican crossing

TRAFFIC AND PEDESTRIAN MANAGEMENT

- Lane restrictions on all approaches during off peak hours 9.30am - 3.30pm
- The kerbline of the central disc will remain in situ allowing the roundabout to operate as normal until the end of this works phase
- Existing pedestrian crossing maintained on Valley Road (eastern arm)

Access to businesses and properties to be maintained at all times

NOTTINGHAM HIGH SCHOOL PLAYING FIELDS

NOTTINGHAM CITY HOSPITAL

DAY BROOK

HUCKNALL ROAD

Splitter island

VALLEY ROAD

Central disc

CO-OP

COSTOCK AVENUE

KEY:

- Existing Layout
- Proposed Layout
- Works Area
- Existing Pelican Crossing
- Temporary Pelican Crossing
- Traffic Cones