PHASE 7 - 05/01/15 to 13/02/15 (6 WEEKS)

WORKS TO BE CARRIED OUT:-

Construct new kerb lines and install drainage at the south-east corner of the roundabout

TRAFFIC AND PEDESTRIAN MANAGEMENT

- Two lanes of traffic maintained on all approaches during construction however occasional lane restrictions will be required during off-peak and at weekends
- Hucknall Road southbound exit reduced to one lane
- Temporary pedestrian crossings provided on Valley Road (east) and Hucknall Road (south)

Access to businesses and properties maintained at all times

