PHASE 3 - 18/10/14 to 19/10/14 (2 DAYS, WEEKEND WORK)

WORKS TO BE CARRIED OUT:-

Create a temporary surface on Hucknall Road North entry/exit

Minor enabling works on western central reservation including lamp column removal in preparation for Phase 4

TRAFFIC AND PEDESTRIAN MANAGEMENT

- Lane restrictions on all roundabout approaches - one lane in each direction Traffic will be controlled by temporary signals on both days - severe delays expected
- Footway of north-east quarter re-opened to pedestrians
- Existing pedestrian crossing maintained on Valley Road (east)
- Temporary pelican crossing provided on Hucknall Road (south)

Access to businesses and properties maintained at all times

NOTTINGHAM HIGH SCHOOL PLAYING FIELDS

NOTTINGHAM CITY HOSPITAL

DAY BROOK

HUCKNALL ROAD

VALLEY ROAD

HUCKNALL ROAD

COSTOCK AVENUE

CO-OP

KEY:

- Existing Layout
- Proposed Layout
- Works Area
- Existing Pelican Crossing
- Temporary Pelican Crossing
- Traffic Cones