PHASE 6 - 21/11/14 to 22/11/14 (2 DAYS, WEEKEND WORK)

WORKS TO BE CARRIED OUT:-

Complete construction of central island on Hucknall Road (northbound)

TRAFFIC AND PEDESTRIAN MANAGEMENT

- Lane closures on all approaches - one lane running in each direction - severe delays expected
- Traffic will run on roundabout as per permanent layout when this phase is completed
- Permanent layout of southern section to be marked out by traffic cones
- Temporary pedestrian crossings provided on Valley Road (east) and Hucknall Road (south)

Access to businesses and properties maintained at all times

